



## Village of Lindenhurst Construction Update – July 22, 2016

### Beck Road Reconstruction

The Beck Road project has started and will continue this fall. Existing Concrete is being removed throughout the project and stockpiled for crushing. The material will then be “recycled” as the new road base. Stage 1 storm sewer work is under way across from Lewis Park. Please go to the Beck Road Project button on the website for future updates and information.



Concrete Crusher at the Village Treatment Plant



Storm sewer work across from Lewis Park.

### Phase 1 Watermain Project

Pavement repairs have been made on SE Thornwood Drive. Additional culvert work is underway on Sunset Lane and Highland Drive. Northgate Road and High Point Drive - Berger Excavating Contractors is repairing damage to the gutter that occurred when the first layer of asphalt was done. Final paving has been scheduled for the week of July 25 and landscaping will be completed right after paving.



Highland Drive Culvert Work

### Phase 2 Watermain Project

DiMeo Bros. has now completed all 16" and 12" watermain installation in the Village. Those streets with outstanding water service connection work are: Hickory Drive, Hickory Court, and Hazelwood Drive. A connection from Hickory Court to Robincrest Lane is on hold pending material delivery. The 12" pipe will be drilled through the side yard easement with specialized equipment.

Laurel Drive, Witchwood Lane, Rolling Ridge Lane, Sprucewood Lane have moved to the next phase of work. The existing road base has been pulverized and compacted. Final pavement grading and ditch restoration is under way.



Witchwood Lane at Rolling Ridge Lane

## Lake Michigan Water Receiving Facility and Pumping Station

Construction on the foundation for the reservoir is underway. The foundation must support 1,000,000 gallons of water weighing over 4,000 tons. The reservoir walls are being made on site (left picture) and will be set on the perimeter of the completed foundation (right picture).

