



Village of Lindenhurst Construction Update – August 12, 2016

Beck Road Reconstruction

The Beck Road project is continuing with excellent progress this week. The base is being replaced with a geotextile and large rock for structural integrity and underdrains to ensure that the road bed remains dry. Curb and gutter will be poured beginning on Thursday August 11 and continue throughout the first section (from Kelsey Ct. north to the 2300 block of Beck Rd.) day after day. Notices will be provided to residents advising them that they will not be able to access their driveways for 7 days so that the concrete can adequately cure/strengthen. Sidewalks will also be poured in these areas as well. The sidewalk work will also require the residents to remain out of their driveways so the concrete can cure.



Beck Rd. looking north from Kelsey Road - base course placement



Beck Rd at Springhill- base placement

Phase 1 Watermain Project

We continue to address calls regarding the Phase 1 water main work, mainly for restoration and ditches. These concerns have been forwarded to Berger and some addressed and some we are still waiting for their schedule for repair. Village crews have completed some vegetation mowing on Old Elm and Woodlane. Notices were distributed last week about lawn care (mowing and watering).

Phase 2 Watermain Project

The connection from Hickory Court to Robincrest Lane has begun during this week, the pipe is being directionally drilled and then pulled through the bore hole, this main has been installed and needs to be connected to the system.



Hickory Ct, Directional drilling operation

The final lift of asphalt has been placed on Laurel Drive, Witchwood Lane, Rolling Ridge Lane, Fairfield, Countryside and Sprucewood Lane. Hickory has had the existing asphalt removed and it will be replaced with new asphalt in the upcoming days.

Susan A. Lahr Lake Michigan Water Receiving Facility and Pumping Station

Great progress has been made on this project this week, the pre-cast wall sections and the roof sections have been installed. They will be working on the grouting of the gaps between the sections in the next few weeks. See the next 2 photos for progress.



Pre-Cast sections (foreground) and scaffolding for reservoir in background.

