



Village of Lindenhurst Construction Update – August 29, 2016

Beck Road Reconstruction

The Beck Road project is continuing with good progress this week. New Storm Sewer is in though the Red Rock intersection with the remaining storm sewer in by Labor Day. The Stage 1 concrete is almost done with intersection work, sidewalk, and driveway construction underway. The asphalt paving from Kelsey Court to Lake Shore Drive is anticipated with good weather the week after Labor Day!



Concrete Work at Beck Road and Mallard Drive



Curb and Gutter Slipforming on 2300 Block

Phase 1 Watermain Project

We continue to address calls regarding the Phase 1 water main work, mainly for restoration and ditches. These concerns have been forwarded to Berger and some addressed and some we are still waiting for their schedule for repair. Village crews have completed some vegetation mowing on Old Elm and Woodlane. Notices were distributed last week about lawn care (mowing and watering).

Phase 2 Watermain Project

All new watermains have been installed under both contracts within the Village. Work is now focused on road rehabilitation and finishing up the ditchwork and restoration.



Road Base Preparation on Hickory Drive



Rolling Ridge Lane Ditchwork

Susan A. Lahr Lake Michigan Water Receiving Facility and Pumping Station

Work is progressing this week on the 1,000,000 Gallon Reservoir. The first application of spray applied concrete is done. Now wire is wrapped around the tank to support the 8,000,000+ pounds of water! The reservoir and pump station will be ready for service in early 2017.



First Application of Spray Applied Concrete



Before the Concrete was sprayed.