



November 13, 2018

RE: 2018 ROAD RESURFACING - UPDATE

Work continues on the 2018 Road Resurfacing Project. Listed below are some milestones to date:

- The underdrain along Brittany Lane has been installed.
- Existing surface and binder asphalt has been removed.
- Undercuts (sections of the road that were soft in nature) have been excavated and repaired.
- Binder course has been placed.
- 21 manhole adjustments have been completed.

Upcoming Work to be performed: (all work is tentative and weather dependent)

- Concrete that was deemed unacceptable will be replaced Wednesday, November 14th.
- Asphalt driveways that have been marked will be removed beginning Wednesday, November 14th.
- Surface layer will begin placed beginning November 19th. (It is possible for paving to begin on Saturday, November 17th but based on temperatures and curing of the concrete, this decision will not be made until later in the week).
- Areas of restorations will be identified with the understanding that if grass does not return in the spring, this work will need to be redone.

Although the project is nearing closure; we would like to remind you, several factors may affect the project completion date, such as inclement weather. In addition, projects such as these have the potential to create inconveniences such as noise, dust, mud, traffic delays, and an occasional missed mail delivery or garbage pick-up. Please be assured that we will strive to minimize the inconveniences, and we respectfully request your patience and understanding with the promise that road conditions will be improved once the project is complete. At times it may seem as no work is being performed when in fact the contractor may be performing work elsewhere on the project.

The Village of Lindenhurst
Public Works