



## 2018 ROAD RESURFACING UPDATE

**Work continues on the 2018 Road Resurfacing Project. Listed below are some milestones to date:**

- Although the contractors have completed curb and sidewalk removal/replacement, Public Works will be performing the walk-through to identify locations that do not meet the Village's standards of acceptance along the project. The areas identified will be addressed prior to any asphalt replacement.
- ADA ramps have been installed.
- Portions of Brittany Lane have received underdrains to help remove water from the road.
- Catch basins repairs have been completed.

### **Upcoming work to be performed:**

- Tentatively scheduled for the week of 22<sup>nd</sup> asphalt removal will begin. A temporary ramp will be placed at the end of each driveway to allow access into your driveway; if needed. The asphalt removal will begin on Colony Avenue with the contractor working north to south along the project.
- Once the asphalt is removed; the subgrade will be inspected with patch work occurring at a depth of 10 inches as needed.
- Following the patch work the first course of asphalt placed; referred to as base course.
- The sanitary manholes and water valves will then be adjusted.
- Final surface of asphalt will be placed.

### **The streets involved in this project are:**

Colony Avenue	From Hamilton Drive to Penn Blvd.
Hamilton Drive	From Penn Blvd. to Constitution Drive
Monroe Drive	All
Brittany Lane	All
Red Rock Drive	All
Shagbark Lane	All
Surrey Lane	All
Green Tree Court	All
Carriage Lane	All

As a reminder, several factors may affect the project completion date, such as inclement weather. In addition, projects such as these have the potential to create inconveniences such as noise, dust,



mud, traffic delays, and an occasional missed mail delivery or garbage pick-up. Please be assured that we will strive to minimize the inconveniences, and we respectfully request your patience and understanding with the promise that road conditions will be improved once the project is complete. At times it may seem as no work is being performed when in fact the contractor may be performing work elsewhere on the project.

The Village of Lindenhurst  
Public Works