

U.S 45 relocation



U.S. 45 @ Haven

Berger Construction continues to place concrete curb & gutter along the northern project limit to approximately 600 feet south of Haven Lane. Weather conditions have slowed construction progress. Small areas of concrete will be continued to be placed such as turn lanes. Haven Lane access has been shifted to the completed concrete pavement as well as an area of temporary pavement. Traffic was shifted to the south half of Haven Lane, so the north half can be improved.



U.S. 45 @ Haven

Below is a rendering of the proposed realignment of Grass Lake Road. Beyond the new roadway, sidewalks and a multi-use asphalt path will be installed as part of the project. Route 45 will be concrete pavement and Millburn Road and Grass Lake Road will be asphalt pavement.



Looking North Along U.S. 45/Millburn Bypass at Grass Lake Road